



Stormwater Pollution Prevention Plan

Elk Chatsworth LP

*108 Chatsworth Ave
Village of Larchmont*

Prepared By:

July 24, 2020

April 30, 2020

January 30, 2020

Rev: September 9, 2019

Date: March 11, 2019



Timothy S. Allen, P.E.
N.Y.S. License #: 073434



Project Information:

Project Title: Elk Chatsworth LP
Project Address: 108 Chatsworth Ave
Larchmont, NY 10538
Tax Map Numbers: Sheet 6, Block 6, Lot 409
Total Project Area: 0.25 Acres

Applicant/Owner Information:

Applicant Name: Elk Chatsworth LP
Applicant Address: 411 Theodore Fremd Avenue, Rye, NY 10580
c/o Gary Hirsch
Applicant Phone: (914)-921-9400

Certifying Engineer Information:

Engineer: Timothy S. Allen, P.E.
Engineering Firm: Bibbo Associates, LLP
Engineering Firm Address: 293 Rt. 100, Suite 203 Somers, N.Y. 10589
Engineering Firm Phone: 914-277-5805
Engineering Firm Fax: 914-277-8210
Engineering Firm Email: tallen@bibboassociates.com

Short-Term Responsible Party for SWPPP Implementation:

Short-term responsible parties for SWPPP Implementation will be the General Contractor.

Long-Term Responsible Party for SWPPP Implementation:

Long-term responsible parties for SWPPP Implementation will be the Owner of Record.



Table of Contents:

1.0 Introduction	Page 3
1.1 Project Description	Page 3
1.2 Existing Conditions	Page 4
2.0 Stormwater Management	Page 4
2.1 NYSDEC Requirements	Page 6
2.1.1 Water Quality Treatment	Page 6
2.1.2 Stream Channel Protection Volume	Page 6
2.1.3 Overbank & Extreme Flood Control	Page 6
2.1.4 Pre-development vs Post-Development	Page 6
3.0 Groundwater Management	Page 7
4.0 Erosion & Sediment Control	Page 8
4.1 Temporary Erosion & Sediment Control Practices	Page 9
4.2 Permanent Erosion & Sediment Control Practices	Page 10
5.0 Maintenance & Inspection Requirements	Page 10
5.1 Short Term Maintenance & Inspection Requirements	Page 11
5.2 Long Term Maintenance & Inspection Requirements	Page 11
6.0 Outstanding Violations Or Enforcement Actions	Page 11
7.0 Conclusion	Page 12
Appendix A: Stormwater Quantity Analysis (HydroCAD Output)	
Appendix B: Redevelopment Water Quality Calculations	
Appendix C: Map of Historic Places in Vicinity of the Project	
Appendix D: NRCS Soil Map	
Appendix E: Contractor Certification Document	

Figure #1: Watershed Boundary Map



1.0 Introduction:

Elk Chatsworth LP is proposing to redevelop their property with the construction of new building located between Wendt Avenue and Chatsworth Avenue in the Village of Larchmont.

1.1 Project Description:

The Elk Chatsworth site contains 0.25 acres located on the south side of Chatsworth Avenue. The owner is proposing to redevelop the property and build a new building with retail space at the ground level and residential units above. The new building will be served by a public sewer system and public water supply. The existing structures located onsite shall be removed. The proposed area of disturbance is 0.30 acres and the project is located within the Long Island Sound Watershed. Drainage systems designed in accordance with New York State Department of Environmental Conservation (NYSDEC) regulations are proposed to treat stormwater runoff generated by the redevelopment project.

The project will not affect any property listed on the State or National Register of Historic Places. A map showing historic places in the vicinity of the project can be found in Appendix “C” of this report.

Assuming a timely permitting process construction is anticipated to begin in the fall of 2020. Ultimate build out will take approximately one year to complete.

The following is a list permits that must be obtained prior to receiving a building permit:

- Village of Larchmont Village Board of Trustees Zoning Amendment
- Village of Larchmont Village Board of Special Use Permit
- Village of Larchmont Planning Board Site Plan Approval

The proposed sequence of construction is as follows:

1. Cordon off construction area with temporary construction fencing and install erosion controls as shown on the plans.



2. Remove existing structures from the site.
3. Rough grade site and begin excavation for building supports and foundation. See approved architectural plans for building construction details.
4. Install drainage structures and stormwater piping.
5. Install site utilities as shown on the approved plans.
6. Continue construction of building.
7. Final grade parking area, walkway, and sidewalks. Pave parking area and paint all required markings.
8. Remove erosion control measures once final stabilization is achieved.

1.2 Existing Site Conditions:

The 0.25 acre site is currently developed with existing retail buildings on the Chatsworth side of the site and an existing paved parking area in the rear of the property which is accessed by the existing paved common driveway connected to Wendt Avenue. An existing paved municipal parking lot borders the site to the southwest. The site is currently 100% impervious surfaces. Slopes are very mild onsite and the property generally slopes to the south towards Wendt Avenue. There are currently no stormwater treatment practices located on the site.

NRCS soil boundaries identified onsite and within the boundaries of the analysis consist of Urban Land which does not have a hydrologic group rating. For the purposes of this report, Hydrologic Soil Group C was used for the entire site. A soil map for the site can be found in Appendix "D" of this report.

2.0 Stormwater Management:

The Elk Chatsworth Project is considered a redevelopment project and meets the requirements of Chapter 9 of the New York State Stormwater Management Design Manual (NYSSMDM). The project site will utilize a green roof area and an infiltration drywell system as Runoff Reduction Practices to treat stormwater. A green roof area will be located on the roof of the proposed multi-family building. The 500 square feet of green roof captures runoff by a layer of vegetation and soil installed on top of the flat roof. The rooftop vegetation allows evaporation and evapotranspiration processes to reduce volume and discharge rate



of runoff entering the conveyance system at the ground level. For detailed information regarding the green roof design and location, please see the landscape plans for the project, prepared by Didona Associates. The remainder of the rooftop runoff will be treated in a proposed concrete drywell system. Four precast concrete drywells are proposed to receive the runoff from the proposed roof drains. Each of the concrete drywells will be 8 foot in diameter with a height of 4 feet and shall be situated in a 11 foot wide by 46 foot long x 5 foot high gravel bed. The total available storage volume of the system is 1,517 cubic feet. The HydroCAD model for the proposed drywell system is provided in Appendix "A". The four drywells will be interconnected with 6" pvc piping to equalize water within the system. The drywell system allows runoff to infiltrate back into the subsoil onsite through the bottom of the practice. An overflow grate has been provided on the top of proposed drywell #4 (DW-4) which allows runoff from larger storm events to discharge out the top of the drywell when 100% of the system storage capacity has been reached. After discharging through the overflow grate the runoff will flow overland towards the garage door and continue down the edge of the existing paved common driveway.

The stormwater management system meets the required 3' separation distance to groundwater or bedrock layer as verified by test pits witnessed by Bibbo Associates, LLP on September 5, 2019. The results of the field testing can be found on the Site Plan.

HydroCAD v. 10.0, a computer-modeling program based upon TR-20, was used to model the stormwater runoff generated by the project site. In the program, the user inputs various characteristics for each subcatchment including a curve number and time of concentration. These two parameters relate runoff to the specific land characteristics of the subcatchment. Based upon the inputted data, hydrographs are generated for the 1, 10, 25 and 50-year storm events for the pre-development and post-development subcatchments. The HydroCAD output reports located in Appendix "A" of this report provides detailed design information for the drywell system.



2.1 NYSDEC Requirements:

2.1.1 Water Quality Treatment:

The Elk Chatsworth redevelopment project must meet the requirements and sizing criteria of Section 9.2.1 of the (NYSSMDM). The plan proposes a to treat stormwater runoff with runoff reduction practices in order to reduce the volume of runoff leaving the project site. As per Section 9.2.1 B-II, a minimum of 25% of the existing impervious cover must be treated by the standard stormwater management practice. One of the main goals of the stormwater design is to capture and store as much runoff onsite as practicable to reduce the volume of runoff which leaves the project site. The stormwater management practices proposed for the site effectively treats 10,274 square feet of impervious cover out of the 11,000 square foot site. So, the project proposes to treat 93.4% of the existing impervious cover which greatly exceeds the NYSDEC requirement. Furthermore, the rooftop runoff from the 1 year storm event, 2.8 inches of rainfall in a 24 hour period, is fully stored and infiltrated onsite which is greater than the NYSDEC requirement to treat the 90% storm event (1.5 inches of rainfall).

2.1.2 Stream Channel Protection Volume:

As per Section 9.2.1A-II of the (NYSSMDM), since the redevelopment results in no change in hydrology for the subcatchments onsite, channel protection is not required.

2.1.3 Overbank & Extreme Flood Control:

As per Section 9.2.1A-I of the (NYSSMDM), since the redevelopment results in no new impervious surfaces and no change in hydrology for the subcatchments onsite, overbank and extreme flood control analyses are not required.

2.1.4 Pre-Development vs. Post-Development Analysis:

Although peak flow attenuation is not required as stated in the previous sections of this report, the Village Consultant Engineer has requested that a pre-development and post-development stormwater analysis be prepared for the site to compare the runoff volumes generated by the project site. A runoff volume analysis has been performed for both the post-development condition and a pre-



development condition in which the project site is 100% undeveloped meadow. Due to the relatively small project site, the time of concentration was set at the NYSDEC minimum value of 6 minutes for both the pre-development condition and post-development condition. Therefore, the only variable in the HydroCAD model is the Curve Number which relates to the groundcover found on the site. A Curve Number of “71” has been used for the meadow condition and a Curve Number of “98” has been used for the fully development impervious condition. Although the fully developed impervious site generates more stormwater runoff, a vast majority of the post-development runoff is directed to the drywell system which reduces the amount of runoff leaving the site via infiltration into onsite soil.

The design will result in drastically reduced runoff volumes from the project site under the post-construction conditions. A summary of the pre-development and post-development runoff volumes can be found in the table provided below. See Appendix “A” for the HydroCAD output reports for each design storm.

Pre (Meadow) vs. Post Development Runoff Volumes

	90% storm event	1-year storm event	10-year storm event	25-year storm event	50-year storm event
Design Line					
Pre-Development Runoff Volume (cf)	90	594	2,293	2,956	3,873
Post-Development Runoff Volume (cf)	77	155	445	906	1,573
Percent Change	-14.4%	-73.9%	-80.6%	-69.4%	-59.4%

Since runoff volumes leaving the project site are reduced through all storm events and there is no direct connection to village drainage structures, the project will not adversely impact the conditions of the village storm drain system.

3.0 Groundwater Management:

Based on the soil borings and deep test pit results found onsite, it is anticipated that groundwater will be encountered while constructing the



foundation for the proposed building. During construction, the open excavation will be dewatered to place the building foundation. Dewatering during construction will be accomplished using submersible pumps which will discharge to temporary dewatering bags which filter out silt prior to releasing the groundwater at grade.

After construction is completed it is anticipated that footing drains will be required to collect any remaining groundwater in the area. The groundwater collected by the footing drain system will be managed onsite using the proposed concrete drywell system described in the previous section of this report.

Based on the soil boring results and the groundwater encountered on the neighboring construction site, dewatering around the proposed foundation is anticipated to be minimal. Additionally, the existing building has a sump pump which discharges onto the existing paved parking area in the rear of the building. Since the new basement is generally in the same footprint of the existing basement and the elevation of the new basement has been set at the same elevation as the existing basement, there will be a negligible change in the amount of groundwater pumping from the project site between pre-development and post-development conditions. The groundwater will be recharged back into onsite soil through the proposed drywell system rather than flowing off the site at grade to provide improved management of onsite groundwater.

If any groundwater issues or variations are found onsite during excavation, the groundwater management system shall be reevaluated by the project engineer and the consulting village engineer to confirm if any design revisions are required.

4.0 Erosion & Sediment Control:

The plans provide for specific erosion and sediment controls to be employed during construction. Since the site is completely impervious under the pre-development conditions and contains very mild slopes, the potential for soil erosion is minimal. However, it is the intent to provide effective erosion control by minimizing land disturbance at one given time, containing sediment from



disturbed areas, treating runoff where possible, and stabilizing disturbed soils as soon as possible. The directives specified on the plans and in this report serve as a minimum for erosion and sediment control. Further practices and measures may be required pursuant to onsite inspections in conformance with the requirements of the NYSDEC. Inspections are to be performed by a “Qualified Inspector” on a weekly basis, consistent with the NYSDEC requirements. All erosion and sediment control practices specified for this site shall be in conformance with the New York Standards & Specifications for Erosion & Sediment Control.

4.1 Temporary Erosion & Sediment Control Practices:

Listed below are the Temporary Erosion & Sediment Control Practices specified on the Erosion Control Plan. All practices shall be installed and maintained in conformance with the New York Standards & Specifications for Erosion & Sediment Control:

- Silt Barrier (Siltsoxx-TM)
- Debris Control
- Dust Control

Silt barriers will consist of Siltsoxx-TM sediment control devices installed at the parameter of the site, downhill of all disturbed slopes, and parallel to the contours. The Siltsoxx-TM is intended to reduce runoff velocity, and intercept sediment-laden runoff on existing pavement surfaces. A detail of the Siltsoxx-TM is provided on the plans.

Construction debris, such as sheet metal and wood scrap, paper and insulation products, styrofoam cups and paper wrappers which could become windblown litter over and off the site if neglected. Suitable and ample refuse containers shall be provided on the site and emptied when full. Any scattered debris shall be picked up and placed in containers on a continuous basis.

In order to control windblown dust from leaving the site, the temporary construction fencing shall be a minimum of 6 feet tall and include a wind barrier along the entire perimeter of the development. If additional measures are necessary to control dust, a water truck shall be maintained for the project to wet the disturbed areas during construction activities.



4.2 Permanent Erosion & Sediment Control Practices:

The intent of the permanent erosion and sediment control practices is to permanently stabilize the ground surface via vegetative and structural practices, while controlling and reducing runoff velocities. Since the entire project site is to be impervious and almost entirely covered by rooftop area in the post-development conditions, there are no permanent erosion control measures proposed for the site.

5.0 Maintenance & Inspection Requirements:

Maintenance and inspections are required in order to ensure the stormwater and erosion & sediment control practices are acting as designed. Inspections are to be performed by a “Qualified Inspector” on a weekly basis. Upon completion of construction, maintenance and inspections are expected to be minimal. Temporary and permanent maintenance and inspection requirements are further discussed below. Proper maintenance and inspections will ensure the longevity and effectiveness of the stormwater pollution prevention plan, and erosion and sediment control plan.

The Village of Larchmont Stormwater Management Officer may require inspections as necessary to determine compliance with Chapter 335 of the Larchmont Village Code and may either approve that portion of the work completed or notify the applicant wherein the work fails to comply with the requirements of Chapter 335 and the stormwater pollution prevention plan (SWPPP) as approved. To obtain inspections, the applicant shall notify the Village of Larchmont enforcement official at least 48 hours before any of the following as required by the Stormwater Management Officer;

- 1) Start of Construction
- 2) Installation of sediment and erosion control measures
- 3) Completion of site clearing
- 4) Completion of rough grading
- 5) Completion of final grading
- 6) Close of construction season
- 7) Completion of final landscaping



- 8) Successful establishment of landscaping in public areas.

5.1 Short Term Maintenance and Inspection Requirements:

Inspections performed during construction should verify all practices are functioning properly, correctly maintained, and accumulated sediment is removed from all control structures. The inspector must also examine the site for any evidence of soil erosion, the potential for pollutants to enter the storm drain system, turbid discharge at all outfalls, and the potential for soil and mud to be transported on the public roadway at the site entrance. In addition to these general guidelines, the project plans will provide more specific erosion control guidelines, as well as a construction sequence to guide the contractor through the construction process.

5.2 Long Term Maintenance and Inspection Requirements:

Once final stabilization is achieved, and construction complete maintenance and inspections will be limited to the concrete drywell system.

Inspections of the following items should be performed at a minimum annually and following significant rainstorm events:

Concrete Drywell System:

- Inspection of the drywell chambers to ensure accumulated water is infiltrating into the soil, and debris has not entered the drywell rings. Any debris should be removed. Once debris is removed, if stormwater is still not infiltrating contact a professional engineer licensed in the State of New York to examine the system.
- Inspection of the outlet of the overflow grate to ensure it is not plugged or clogged.

6.0 Outstanding Violations or Enforcement Actions:

There are no known outstanding violations or enforcement actions against this property, the owner or the applicant.




7.0 Conclusion:


Elk Homes is proposing to build a new multifamily building with retail space on a 0.25 acre site. The proposed area of disturbance is 0.30 acres. As part of the construction, a stormwater management system will be installed to treat the runoff from the redeveloped impervious surfaces. The stormwater management system was designed in accordance with the New York State Stormwater Management Design Manual and shall result in improved stormwater quality and with a properly implemented maintenance program will effectively mitigate any potential adverse impact of stormwater runoff from this project.




Appendix A:
Stormwater Quantity Analysis
(HydroCAD Output)



PRE DEV - VACANT MEADOW




ROOF DRAINS





(4) Drywells



DESIGN LINE



SURFACE RUNOFF



Routing Diagram for Elk Larchmont Drainage
Prepared by {enter your company name here}, Printed 7/24/2020
HydroCAD® 10.00-24 s/n 02226 © 2018 HydroCAD Software Solutions LLC

Elk Larchmont Drainage

Type III 24-hr 90% storm Rainfall=1.50"

Prepared by {enter your company name here}

Printed 7/24/2020

HydroCAD® 10.00-24 s/n 02226 © 2018 HydroCAD Software Solutions LLC

Time span=0.00-360.00 hrs, dt=0.01 hrs, 36001 points
Runoff by SCS TR-20 method, UH=SCS, Weighted-CN
Reach routing by Dyn-Stor-Ind method - Pond routing by Dyn-Stor-Ind method

Subcatchment 1: PRE DEV - VACANT Runoff Area=11,000 sf 0.00% Impervious Runoff Depth=0.10"
Tc=6.0 min CN=71 Runoff=0.01 cfs 937 cf

Subcatchment 2: ROOF DRAINS Runoff Area=10,274 sf 95.13% Impervious Runoff Depth=1.09"
Tc=6.0 min CN=96 Runoff=0.30 cfs 937 cf

Pond 3: (4) Drywells Peak Elev=45.81' Storage=164 cf Inflow=0.30 cfs 937 cf
Discarded=0.09 cfs 937 cf Primary=0.00 cfs 0 cf Outflow=0.09 cfs 937 cf

Subcatchment 4: SURFACE RUNOFF Runoff Area=726 sf 100.00% Impervious Runoff Depth=1.28"
Tc=6.0 min CN=98 Runoff=0.02 cfs 77 cf

Link 5: DESIGN LINE Inflow=0.02 cfs 77 cf
Primary=0.02 cfs 77 cf

Total Runoff Area = 22,000 sf Runoff Volume = 1,104 cf Average Runoff Depth = 0.60"
52.27% Pervious = 11,500 sf 47.73% Impervious = 10,500 sf

Elk Larchmont Drainage

Type III 24-hr 90% storm Rainfall=1.50"

Prepared by {enter your company name here}

Printed 7/24/2020

HydroCAD® 10.00-24 s/n 02226 © 2018 HydroCAD Software Solutions LLC

Summary for Subcatchment 1: PRE DEV - VACANT MEADOW

Runoff = 0.01 cfs @ 12.37 hrs, Volume= 90 cf, Depth= 0.10"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-360.00 hrs, dt= 0.01 hrs
 Type III 24-hr 90% storm Rainfall=1.50"

Area (sf)	CN	Description
11,000	71	Meadow, non-grazed, HSG C
11,000		100.00% Pervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry, NYSDEC MIN Tc TIME

Subcatchment 1: PRE DEV - VACANT MEADOW

Hydrograph



Elk Larchmont Drainage

Type III 24-hr 90% storm Rainfall=1.50"

Prepared by {enter your company name here}

Printed 7/24/2020

HydroCAD® 10.00-24 s/n 02226 © 2018 HydroCAD Software Solutions LLC

Summary for Subcatchment 2: ROOF DRAINS

Runoff = 0.30 cfs @ 12.09 hrs, Volume= 937 cf, Depth= 1.09"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-360.00 hrs, dt= 0.01 hrs
 Type III 24-hr 90% storm Rainfall=1.50"

Area (sf)	CN	Description
9,774	98	Roofs, HSG C
500	61	>75% Grass cover, Good, HSG B
10,274	96	Weighted Average
500		4.87% Pervious Area
9,774		95.13% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry, NYSDEC MIN Tc TIME

Subcatchment 2: ROOF DRAINS

Hydrograph



Elk Larchmont Drainage

Type III 24-hr 90% storm Rainfall=1.50"

Prepared by {enter your company name here}

Printed 7/24/2020

HydroCAD® 10.00-24 s/n 02226 © 2018 HydroCAD Software Solutions LLC

Summary for Pond 3: (4) Drywells

Inflow Area = 10,274 sf, 95.13% Impervious, Inflow Depth = 1.09" for 90% storm event
 Inflow = 0.30 cfs @ 12.09 hrs, Volume= 937 cf
 Outflow = 0.09 cfs @ 11.98 hrs, Volume= 937 cf, Atten= 68%, Lag= 0.0 min
 Discarded = 0.09 cfs @ 11.98 hrs, Volume= 937 cf
 Primary = 0.00 cfs @ 0.00 hrs, Volume= 0 cf

Routing by Dyn-Stor-Ind method, Time Span= 0.00-360.00 hrs, dt= 0.01 hrs
 Peak Elev= 45.81' @ 12.40 hrs Surf.Area= 506 sf Storage= 164 cf
 Flood Elev= 52.00' Surf.Area= 519 sf Storage= 1,517 cf

Plug-Flow detention time= 10.3 min calculated for 937 cf (100% of inflow)
 Center-of-Mass det. time= 10.3 min (808.8 - 798.5)

Volume	Invert	Avail.Storage	Storage Description
#1	46.00'	804 cf	8.00'D x 4.00'H Concrete Drywells x 4 Inside #2
#2	45.00'	690 cf	11.00'W x 46.00'L x 5.00'H Gravel Bed 2,530 cf Overall - 804 cf Embedded = 1,726 cf x 40.0% Voids
#3	50.00'	23 cf	2.00'D x 1.80'H Risers to Grade x 4
		1,517 cf	Total Available Storage

Device	Routing	Invert	Outlet Devices
#1	Discarded	45.00'	8.000 in/hr Exfiltration over Horizontal area Phase-In= 0.10'
#2	Primary	51.50'	4.0' long x 0.5' breadth Broad-Crested Rectangular Weir Head (feet) 0.20 0.40 0.60 0.80 1.00 Coef. (English) 2.80 2.92 3.08 3.30 3.32

Discarded OutFlow Max=0.09 cfs @ 11.98 hrs HW=45.14' (Free Discharge)
 ↑1=Exfiltration (Exfiltration Controls 0.09 cfs)

Primary OutFlow Max=0.00 cfs @ 0.00 hrs HW=45.00' TW=0.00' (Dynamic Tailwater)
 ↑2=Broad-Crested Rectangular Weir (Controls 0.00 cfs)

Elk Larchmont Drainage

Prepared by {enter your company name here}


HydroCAD® 10.00-24 s/n 02226 © 2018 HydroCAD Software Solutions LLC

Type III 24-hr 90% storm Rainfall=1.50"

Printed 7/24/2020

Pond 3: (4) Drywells

Hydrograph



Elk Larchmont Drainage

Type III 24-hr 90% storm Rainfall=1.50"

Prepared by {enter your company name here}

Printed 7/24/2020

HydroCAD® 10.00-24 s/n 02226 © 2018 HydroCAD Software Solutions LLC

Summary for Subcatchment 4: SURFACE RUNOFF

Runoff = 0.02 cfs @ 12.08 hrs, Volume= 77 cf, Depth= 1.28"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-360.00 hrs, dt= 0.01 hrs
Type III 24-hr 90% storm Rainfall=1.50"

Area (sf)	CN	Description
726	98	Paved parking, HSG C
726		100.00% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry, NYSDEC MIN Tc TIME

Subcatchment 4: SURFACE RUNOFF

Hydrograph



Elk Larchmont Drainage

Type III 24-hr 90% storm Rainfall=1.50"

Prepared by {enter your company name here}

Printed 7/24/2020

HydroCAD® 10.00-24 s/n 02226 © 2018 HydroCAD Software Solutions LLC


Summary for Link 5: DESIGN LINE

Inflow Area = 11,000 sf, 95.45% Impervious, Inflow Depth = 0.08" for 90% storm event
Inflow = 0.02 cfs @ 12.08 hrs, Volume= 77 cf
Primary = 0.02 cfs @ 12.08 hrs, Volume= 77 cf, Atten= 0%, Lag= 0.0 min

Primary outflow = Inflow, Time Span= 0.00-360.00 hrs, dt= 0.01 hrs

Link 5: DESIGN LINE

Hydrograph



Elk Larchmont Drainage

Type III 24-hr 1-year storm Rainfall=2.80"

Prepared by {enter your company name here}

Printed 7/24/2020

HydroCAD® 10.00-24 s/n 02226 © 2018 HydroCAD Software Solutions LLC

Time span=0.00-360.00 hrs, dt=0.01 hrs, 36001 points
Runoff by SCS TR-20 method, UH=SCS, Weighted-CN
Reach routing by Dyn-Stor-Ind method - Pond routing by Dyn-Stor-Ind method

Subcatchment 1: PRE DEV - VACANT Runoff Area=11,000 sf 0.00% Impervious Runoff Depth=0.65"
Tc=6.0 min CN=71 Runoff=0.17 cfs 594 cf

Subcatchment 2: ROOF DRAINS Runoff Area=10,274 sf 95.13% Impervious Runoff Depth=2.36"
Tc=6.0 min CN=96 Runoff=0.61 cfs 2,017 cf

Pond 3: (4) Drywells Peak Elev=47.19' Storage=586 cf Inflow=0.61 cfs 2,017 cf
Discarded=0.09 cfs 2,017 cf Primary=0.00 cfs 0 cf Outflow=0.09 cfs 2,017 cf

Subcatchment 4: SURFACE RUNOFF Runoff Area=726 sf 100.00% Impervious Runoff Depth=2.57"
Tc=6.0 min CN=98 Runoff=0.05 cfs 155 cf

Link 5: DESIGN LINE Inflow=0.05 cfs 155 cf
Primary=0.05 cfs 155 cf

Total Runoff Area = 22,000 sf Runoff Volume = 2,766 cf Average Runoff Depth = 1.51"
52.27% Pervious = 11,500 sf 47.73% Impervious = 10,500 sf

Elk Larchmont Drainage

Type III 24-hr 1-year storm Rainfall=2.80"

Prepared by {enter your company name here}

Printed 7/24/2020

HydroCAD® 10.00-24 s/n 02226 © 2018 HydroCAD Software Solutions LLC

Summary for Subcatchment 1: PRE DEV - VACANT MEADOW

Runoff = 0.17 cfs @ 12.10 hrs, Volume= 594 cf, Depth= 0.65"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-360.00 hrs, dt= 0.01 hrs
 Type III 24-hr 1-year storm Rainfall=2.80"

Area (sf)	CN	Description
11,000	71	Meadow, non-grazed, HSG C
11,000		100.00% Pervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry, NYSDEC MIN Tc TIME

Subcatchment 1: PRE DEV - VACANT MEADOW

Hydrograph



Elk Larchmont Drainage

Type III 24-hr 1-year storm Rainfall=2.80"

Prepared by {enter your company name here}

Printed 7/24/2020

HydroCAD® 10.00-24 s/n 02226 © 2018 HydroCAD Software Solutions LLC

Summary for Subcatchment 2: ROOF DRAINS

Runoff = 0.61 cfs @ 12.08 hrs, Volume= 2,017 cf, Depth= 2.36"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-360.00 hrs, dt= 0.01 hrs
 Type III 24-hr 1-year storm Rainfall=2.80"

Area (sf)	CN	Description
9,774	98	Roofs, HSG C
500	61	>75% Grass cover, Good, HSG B
10,274	96	Weighted Average
500		4.87% Pervious Area
9,774		95.13% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry, NYSDEC MIN Tc TIME

Subcatchment 2: ROOF DRAINS

Hydrograph



Elk Larchmont Drainage

Type III 24-hr 1-year storm Rainfall=2.80"

Prepared by {enter your company name here}

Printed 7/24/2020

HydroCAD® 10.00-24 s/n 02226 © 2018 HydroCAD Software Solutions LLC

Summary for Pond 3: (4) Drywells

Inflow Area = 10,274 sf, 95.13% Impervious, Inflow Depth = 2.36" for 1-year storm event
 Inflow = 0.61 cfs @ 12.08 hrs, Volume= 2,017 cf
 Outflow = 0.09 cfs @ 11.75 hrs, Volume= 2,017 cf, Atten= 85%, Lag= 0.0 min
 Discarded = 0.09 cfs @ 11.75 hrs, Volume= 2,017 cf
 Primary = 0.00 cfs @ 0.00 hrs, Volume= 0 cf

Routing by Dyn-Stor-Ind method, Time Span= 0.00-360.00 hrs, dt= 0.01 hrs
 Peak Elev= 47.19' @ 12.57 hrs Surf.Area= 506 sf Storage= 586 cf
 Flood Elev= 52.00' Surf.Area= 519 sf Storage= 1,517 cf

Plug-Flow detention time= 38.6 min calculated for 2,017 cf (100% of inflow)
 Center-of-Mass det. time= 38.6 min (816.6 - 777.9)

Volume	Invert	Avail.Storage	Storage Description
#1	46.00'	804 cf	8.00'D x 4.00'H Concrete Drywells x 4 Inside #2
#2	45.00'	690 cf	11.00'W x 46.00'L x 5.00'H Gravel Bed 2,530 cf Overall - 804 cf Embedded = 1,726 cf x 40.0% Voids
#3	50.00'	23 cf	2.00'D x 1.80'H Risers to Grade x 4
		1,517 cf	Total Available Storage

Device	Routing	Invert	Outlet Devices
#1	Discarded	45.00'	8.000 in/hr Exfiltration over Horizontal area Phase-In= 0.10'
#2	Primary	51.50'	4.0' long x 0.5' breadth Broad-Crested Rectangular Weir Head (feet) 0.20 0.40 0.60 0.80 1.00 Coef. (English) 2.80 2.92 3.08 3.30 3.32

Discarded OutFlow Max=0.09 cfs @ 11.75 hrs HW=45.15' (Free Discharge)
 ↑1=Exfiltration (Exfiltration Controls 0.09 cfs)

Primary OutFlow Max=0.00 cfs @ 0.00 hrs HW=45.00' TW=0.00' (Dynamic Tailwater)
 ↑2=Broad-Crested Rectangular Weir (Controls 0.00 cfs)

Elk Larchmont Drainage

Type III 24-hr 1-year storm Rainfall=2.80"


Prepared by {enter your company name here}

Printed 7/24/2020

HydroCAD® 10.00-24 s/n 02226 © 2018 HydroCAD Software Solutions LLC

Pond 3: (4) Drywells

Hydrograph



Elk Larchmont Drainage

Type III 24-hr 1-year storm Rainfall=2.80"

Prepared by {enter your company name here}

Printed 7/24/2020

HydroCAD® 10.00-24 s/n 02226 © 2018 HydroCAD Software Solutions LLC

Summary for Subcatchment 4: SURFACE RUNOFF

Runoff = 0.05 cfs @ 12.08 hrs, Volume= 155 cf, Depth= 2.57"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-360.00 hrs, dt= 0.01 hrs
Type III 24-hr 1-year storm Rainfall=2.80"

Area (sf)	CN	Description
726	98	Paved parking, HSG C
726		100.00% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry, NYSDEC MIN Tc TIME

Subcatchment 4: SURFACE RUNOFF

Hydrograph



Elk Larchmont Drainage

Type III 24-hr 1-year storm Rainfall=2.80"

Prepared by {enter your company name here}

Printed 7/24/2020

HydroCAD® 10.00-24 s/n 02226 © 2018 HydroCAD Software Solutions LLC


Summary for Link 5: DESIGN LINE

Inflow Area = 11,000 sf, 95.45% Impervious, Inflow Depth = 0.17" for 1-year storm event
Inflow = 0.05 cfs @ 12.08 hrs, Volume= 155 cf
Primary = 0.05 cfs @ 12.08 hrs, Volume= 155 cf, Atten= 0%, Lag= 0.0 min

Primary outflow = Inflow, Time Span= 0.00-360.00 hrs, dt= 0.01 hrs

Link 5: DESIGN LINE

Hydrograph



Elk Larchmont Drainage

Type III 24-hr 10-year storm Rainfall=5.50"

Prepared by {enter your company name here}

Printed 7/24/2020

HydroCAD® 10.00-24 s/n 02226 © 2018 HydroCAD Software Solutions LLC

Time span=0.00-360.00 hrs, dt=0.01 hrs, 36001 points
Runoff by SCS TR-20 method, UH=SCS, Weighted-CN
Reach routing by Dyn-Stor-Ind method - Pond routing by Dyn-Stor-Ind method

Subcatchment 1: PRE DEV - VACANT Runoff Area=11,000 sf 0.00% Impervious Runoff Depth=2.50"
Tc=6.0 min CN=71 Runoff=0.74 cfs 2,293 cf

Subcatchment 2: ROOF DRAINS Runoff Area=10,274 sf 95.13% Impervious Runoff Depth=5.03"
Tc=6.0 min CN=96 Runoff=1.25 cfs 4,306 cf

Pond 3: (4) Drywells Peak Elev=51.60' Storage=1,515 cf Inflow=1.25 cfs 4,306 cf
Discarded=0.10 cfs 4,180 cf Primary=0.36 cfs 126 cf Outflow=0.46 cfs 4,306 cf

Subcatchment 4: SURFACE RUNOFF Runoff Area=726 sf 100.00% Impervious Runoff Depth=5.26"
Tc=6.0 min CN=98 Runoff=0.09 cfs 318 cf

Link 5: DESIGN LINE Inflow=0.38 cfs 445 cf
Primary=0.38 cfs 445 cf

Total Runoff Area = 22,000 sf Runoff Volume = 6,918 cf Average Runoff Depth = 3.77"
52.27% Pervious = 11,500 sf 47.73% Impervious = 10,500 sf

Elk Larchmont Drainage

Type III 24-hr 10-year storm Rainfall=5.50"

Prepared by {enter your company name here}

Printed 7/24/2020

HydroCAD® 10.00-24 s/n 02226 © 2018 HydroCAD Software Solutions LLC

Summary for Subcatchment 1: PRE DEV - VACANT MEADOW

Runoff = 0.74 cfs @ 12.09 hrs, Volume= 2,293 cf, Depth= 2.50"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-360.00 hrs, dt= 0.01 hrs
Type III 24-hr 10-year storm Rainfall=5.50"

Area (sf)	CN	Description
11,000	71	Meadow, non-grazed, HSG C
11,000		100.00% Pervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry, NYSDEC MIN Tc TIME

Subcatchment 1: PRE DEV - VACANT MEADOW

Hydrograph



Elk Larchmont Drainage

Type III 24-hr 10-year storm Rainfall=5.50"

Prepared by {enter your company name here}

Printed 7/24/2020

HydroCAD® 10.00-24 s/n 02226 © 2018 HydroCAD Software Solutions LLC

Summary for Subcatchment 2: ROOF DRAINS

Runoff = 1.25 cfs @ 12.08 hrs, Volume= 4,306 cf, Depth= 5.03"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-360.00 hrs, dt= 0.01 hrs
 Type III 24-hr 10-year storm Rainfall=5.50"

Area (sf)	CN	Description
9,774	98	Roofs, HSG C
500	61	>75% Grass cover, Good, HSG B
10,274	96	Weighted Average
500		4.87% Pervious Area
9,774		95.13% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry, NYSDEC MIN Tc TIME

Subcatchment 2: ROOF DRAINS

Hydrograph



Elk Larchmont Drainage

Type III 24-hr 10-year storm Rainfall=5.50"

Prepared by {enter your company name here}

Printed 7/24/2020

HydroCAD® 10.00-24 s/n 02226 © 2018 HydroCAD Software Solutions LLC

Summary for Pond 3: (4) Drywells

Inflow Area = 10,274 sf, 95.13% Impervious, Inflow Depth = 5.03" for 10-year storm event
 Inflow = 1.25 cfs @ 12.08 hrs, Volume= 4,306 cf
 Outflow = 0.46 cfs @ 12.46 hrs, Volume= 4,306 cf, Atten= 64%, Lag= 22.6 min
 Discarded = 0.10 cfs @ 12.43 hrs, Volume= 4,180 cf
 Primary = 0.36 cfs @ 12.46 hrs, Volume= 126 cf

Routing by Dyn-Stor-Ind method, Time Span= 0.00-360.00 hrs, dt= 0.01 hrs
 Peak Elev= 51.60' @ 12.46 hrs Surf.Area= 519 sf Storage= 1,515 cf
 Flood Elev= 52.00' Surf.Area= 519 sf Storage= 1,517 cf

Plug-Flow detention time= 116.7 min calculated for 4,306 cf (100% of inflow)
 Center-of-Mass det. time= 116.7 min (876.8 - 760.2)

Volume	Invert	Avail.Storage	Storage Description
#1	46.00'	804 cf	8.00'D x 4.00'H Concrete Drywells x 4 Inside #2
#2	45.00'	690 cf	11.00'W x 46.00'L x 5.00'H Gravel Bed 2,530 cf Overall - 804 cf Embedded = 1,726 cf x 40.0% Voids
#3	50.00'	23 cf	2.00'D x 1.80'H Risers to Grade x 4
		1,517 cf	Total Available Storage

Device	Routing	Invert	Outlet Devices
#1	Discarded	45.00'	8.000 in/hr Exfiltration over Horizontal area Phase-In= 0.10'
#2	Primary	51.50'	4.0' long x 0.5' breadth Broad-Crested Rectangular Weir Head (feet) 0.20 0.40 0.60 0.80 1.00 Coef. (English) 2.80 2.92 3.08 3.30 3.32

Discarded OutFlow Max=0.10 cfs @ 12.43 hrs HW=50.17' (Free Discharge)
 ↑1=Exfiltration (Exfiltration Controls 0.10 cfs)

Primary OutFlow Max=0.34 cfs @ 12.46 hrs HW=51.60' TW=0.00' (Dynamic Tailwater)
 ↑2=Broad-Crested Rectangular Weir (Weir Controls 0.34 cfs @ 0.87 fps)

Elk Larchmont Drainage

Prepared by {enter your company name here}


HydroCAD® 10.00-24 s/n 02226 © 2018 HydroCAD Software Solutions LLC

Type III 24-hr 10-year storm Rainfall=5.50"

Printed 7/24/2020

Pond 3: (4) Drywells

Hydrograph



Elk Larchmont Drainage

Type III 24-hr 10-year storm Rainfall=5.50"

Prepared by {enter your company name here}

Printed 7/24/2020

HydroCAD® 10.00-24 s/n 02226 © 2018 HydroCAD Software Solutions LLC

Summary for Subcatchment 4: SURFACE RUNOFF

Runoff = 0.09 cfs @ 12.08 hrs, Volume= 318 cf, Depth= 5.26"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-360.00 hrs, dt= 0.01 hrs
 Type III 24-hr 10-year storm Rainfall=5.50"

Area (sf)	CN	Description
726	98	Paved parking, HSG C
726		100.00% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry, NYSDEC MIN Tc TIME

Subcatchment 4: SURFACE RUNOFF

Hydrograph



Elk Larchmont Drainage

Type III 24-hr 10-year storm Rainfall=5.50"

Prepared by {enter your company name here}

Printed 7/24/2020

HydroCAD® 10.00-24 s/n 02226 © 2018 HydroCAD Software Solutions LLC


Summary for Link 5: DESIGN LINE

Inflow Area = 11,000 sf, 95.45% Impervious, Inflow Depth = 0.49" for 10-year storm event
Inflow = 0.38 cfs @ 12.46 hrs, Volume= 445 cf
Primary = 0.38 cfs @ 12.46 hrs, Volume= 445 cf, Atten= 0%, Lag= 0.0 min

Primary outflow = Inflow, Time Span= 0.00-360.00 hrs, dt= 0.01 hrs

Link 5: DESIGN LINE

Hydrograph



Elk Larchmont Drainage

Type III 24-hr 25 year storm Rainfall=6.40"

Prepared by {enter your company name here}

Printed 7/24/2020

HydroCAD® 10.00-24 s/n 02226 © 2018 HydroCAD Software Solutions LLC

Time span=0.00-360.00 hrs, dt=0.01 hrs, 36001 points
Runoff by SCS TR-20 method, UH=SCS, Weighted-CN
Reach routing by Dyn-Stor-Ind method - Pond routing by Dyn-Stor-Ind method

Subcatchment 1: PRE DEV - VACANT Runoff Area=11,000 sf 0.00% Impervious Runoff Depth=3.22"
Tc=6.0 min CN=71 Runoff=0.95 cfs 2,956 cf

Subcatchment 2: ROOF DRAINS Runoff Area=10,274 sf 95.13% Impervious Runoff Depth=5.93"
Tc=6.0 min CN=96 Runoff=1.46 cfs 5,073 cf

Pond 3: (4) Drywells Peak Elev=51.70' Storage=1,516 cf Inflow=1.46 cfs 5,073 cf
Discarded=0.10 cfs 4,540 cf Primary=1.03 cfs 534 cf Outflow=1.13 cfs 5,073 cf

Subcatchment 4: SURFACE RUNOFF Runoff Area=726 sf 100.00% Impervious Runoff Depth=6.16"
Tc=6.0 min CN=98 Runoff=0.10 cfs 373 cf

Link 5: DESIGN LINE Inflow=1.08 cfs 906 cf
Primary=1.08 cfs 906 cf

Total Runoff Area = 22,000 sf Runoff Volume = 8,402 cf Average Runoff Depth = 4.58"
52.27% Pervious = 11,500 sf 47.73% Impervious = 10,500 sf

Elk Larchmont Drainage

Type III 24-hr 25 year storm Rainfall=6.40"

Prepared by {enter your company name here}

Printed 7/24/2020

HydroCAD® 10.00-24 s/n 02226 © 2018 HydroCAD Software Solutions LLC

Summary for Subcatchment 1: PRE DEV - VACANT MEADOW

Runoff = 0.95 cfs @ 12.09 hrs, Volume= 2,956 cf, Depth= 3.22"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-360.00 hrs, dt= 0.01 hrs
Type III 24-hr 25 year storm Rainfall=6.40"

Area (sf)	CN	Description
11,000	71	Meadow, non-grazed, HSG C
11,000		100.00% Pervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry, NYSDEC MIN Tc TIME

Subcatchment 1: PRE DEV - VACANT MEADOW

Hydrograph



Elk Larchmont Drainage

Type III 24-hr 25 year storm Rainfall=6.40"

Prepared by {enter your company name here}

Printed 7/24/2020

HydroCAD® 10.00-24 s/n 02226 © 2018 HydroCAD Software Solutions LLC

Summary for Subcatchment 2: ROOF DRAINS

Runoff = 1.46 cfs @ 12.08 hrs, Volume= 5,073 cf, Depth= 5.93"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-360.00 hrs, dt= 0.01 hrs
Type III 24-hr 25 year storm Rainfall=6.40"

Area (sf)	CN	Description
9,774	98	Roofs, HSG C
500	61	>75% Grass cover, Good, HSG B
10,274	96	Weighted Average
500		4.87% Pervious Area
9,774		95.13% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry, NYSDEC MIN Tc TIME

Subcatchment 2: ROOF DRAINS

Hydrograph



Elk Larchmont Drainage

Type III 24-hr 25 year storm Rainfall=6.40"

Prepared by {enter your company name here}

Printed 7/24/2020

HydroCAD® 10.00-24 s/n 02226 © 2018 HydroCAD Software Solutions LLC

Summary for Pond 3: (4) Drywells

Inflow Area = 10,274 sf, 95.13% Impervious, Inflow Depth = 5.93" for 25 year storm event
 Inflow = 1.46 cfs @ 12.08 hrs, Volume= 5,073 cf
 Outflow = 1.13 cfs @ 12.24 hrs, Volume= 5,073 cf, Atten= 23%, Lag= 9.4 min
 Discarded = 0.10 cfs @ 12.23 hrs, Volume= 4,540 cf
 Primary = 1.03 cfs @ 12.24 hrs, Volume= 534 cf

Routing by Dyn-Stor-Ind method, Time Span= 0.00-360.00 hrs, dt= 0.01 hrs
 Peak Elev= 51.70' @ 12.24 hrs Surf.Area= 519 sf Storage= 1,516 cf
 Flood Elev= 52.00' Surf.Area= 519 sf Storage= 1,517 cf

Plug-Flow detention time= 109.4 min calculated for 5,073 cf (100% of inflow)
 Center-of-Mass det. time= 109.4 min (866.2 - 756.8)

Volume	Invert	Avail.Storage	Storage Description
#1	46.00'	804 cf	8.00'D x 4.00'H Concrete Drywells x 4 Inside #2
#2	45.00'	690 cf	11.00'W x 46.00'L x 5.00'H Gravel Bed 2,530 cf Overall - 804 cf Embedded = 1,726 cf x 40.0% Voids
#3	50.00'	23 cf	2.00'D x 1.80'H Risers to Grade x 4
		1,517 cf	Total Available Storage

Device	Routing	Invert	Outlet Devices
#1	Discarded	45.00'	8.000 in/hr Exfiltration over Horizontal area Phase-In= 0.10'
#2	Primary	51.50'	4.0' long x 0.5' breadth Broad-Crested Rectangular Weir Head (feet) 0.20 0.40 0.60 0.80 1.00 Coef. (English) 2.80 2.92 3.08 3.30 3.32

Discarded OutFlow Max=0.10 cfs @ 12.23 hrs HW=51.44' (Free Discharge)
 ↑1=Exfiltration (Exfiltration Controls 0.10 cfs)

Primary OutFlow Max=0.97 cfs @ 12.24 hrs HW=51.70' TW=0.00' (Dynamic Tailwater)
 ↑2=Broad-Crested Rectangular Weir (Weir Controls 0.97 cfs @ 1.24 fps)

Elk Larchmont Drainage

Type III 24-hr 25 year storm Rainfall=6.40"


Prepared by {enter your company name here}

Printed 7/24/2020

HydroCAD® 10.00-24 s/n 02226 © 2018 HydroCAD Software Solutions LLC

Pond 3: (4) Drywells

Hydrograph



Elk Larchmont Drainage

Type III 24-hr 25 year storm Rainfall=6.40"

Prepared by {enter your company name here}

Printed 7/24/2020

HydroCAD® 10.00-24 s/n 02226 © 2018 HydroCAD Software Solutions LLC

Summary for Subcatchment 4: SURFACE RUNOFF

Runoff = 0.10 cfs @ 12.08 hrs, Volume= 373 cf, Depth= 6.16"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-360.00 hrs, dt= 0.01 hrs
Type III 24-hr 25 year storm Rainfall=6.40"

Area (sf)	CN	Description
726	98	Paved parking, HSG C
726		100.00% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry, NYSDEC MIN Tc TIME

Subcatchment 4: SURFACE RUNOFF

Hydrograph



Elk Larchmont Drainage

Type III 24-hr 25 year storm Rainfall=6.40"

Prepared by {enter your company name here}

Printed 7/24/2020

HydroCAD® 10.00-24 s/n 02226 © 2018 HydroCAD Software Solutions LLC


Summary for Link 5: DESIGN LINE

Inflow Area = 11,000 sf, 95.45% Impervious, Inflow Depth = 0.99" for 25 year storm event
Inflow = 1.08 cfs @ 12.24 hrs, Volume= 906 cf
Primary = 1.08 cfs @ 12.24 hrs, Volume= 906 cf, Atten= 0%, Lag= 0.0 min

Primary outflow = Inflow, Time Span= 0.00-360.00 hrs, dt= 0.01 hrs

Link 5: DESIGN LINE

Hydrograph



Elk Larchmont Drainage

Type III 24-hr 50-year storm Rainfall=7.59"

Prepared by {enter your company name here}

Printed 7/24/2020

HydroCAD® 10.00-24 s/n 02226 © 2018 HydroCAD Software Solutions LLC

Time span=0.00-360.00 hrs, dt=0.01 hrs, 36001 points
Runoff by SCS TR-20 method, UH=SCS, Weighted-CN
Reach routing by Dyn-Stor-Ind method - Pond routing by Dyn-Stor-Ind method

Subcatchment 1: PRE DEV - VACANT Runoff Area=11,000 sf 0.00% Impervious Runoff Depth=4.23"
Tc=6.0 min CN=71 Runoff=1.25 cfs 3,873 cf

Subcatchment 2: ROOF DRAINS Runoff Area=10,274 sf 95.13% Impervious Runoff Depth=7.11"
Tc=6.0 min CN=96 Runoff=1.74 cfs 6,089 cf

Pond 3: (4) Drywells Peak Elev=51.75' Storage=1,517 cf Inflow=1.74 cfs 6,089 cf
Discarded=0.10 cfs 4,961 cf Primary=1.57 cfs 1,128 cf Outflow=1.67 cfs 6,089 cf

Subcatchment 4: SURFACE RUNOFF Runoff Area=726 sf 100.00% Impervious Runoff Depth=7.35"
Tc=6.0 min CN=98 Runoff=0.12 cfs 445 cf

Link 5: DESIGN LINE Inflow=1.67 cfs 1,573 cf
Primary=1.67 cfs 1,573 cf

Total Runoff Area = 22,000 sf Runoff Volume = 10,407 cf Average Runoff Depth = 5.68"
52.27% Pervious = 11,500 sf 47.73% Impervious = 10,500 sf

Elk Larchmont Drainage

Type III 24-hr 50-year storm Rainfall=7.59"

Prepared by {enter your company name here}

Printed 7/24/2020

HydroCAD® 10.00-24 s/n 02226 © 2018 HydroCAD Software Solutions LLC

Summary for Subcatchment 1: PRE DEV - VACANT MEADOW

Runoff = 1.25 cfs @ 12.09 hrs, Volume= 3,873 cf, Depth= 4.23"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-360.00 hrs, dt= 0.01 hrs
 Type III 24-hr 50-year storm Rainfall=7.59"

Area (sf)	CN	Description
11,000	71	Meadow, non-grazed, HSG C
11,000		100.00% Pervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry, NYSDEC MIN Tc TIME

Subcatchment 1: PRE DEV - VACANT MEADOW

Hydrograph



Elk Larchmont Drainage

Type III 24-hr 50-year storm Rainfall=7.59"

Prepared by {enter your company name here}

Printed 7/24/2020

HydroCAD® 10.00-24 s/n 02226 © 2018 HydroCAD Software Solutions LLC

Summary for Subcatchment 2: ROOF DRAINS

Runoff = 1.74 cfs @ 12.08 hrs, Volume= 6,089 cf, Depth= 7.11"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-360.00 hrs, dt= 0.01 hrs
Type III 24-hr 50-year storm Rainfall=7.59"

Area (sf)	CN	Description
9,774	98	Roofs, HSG C
500	61	>75% Grass cover, Good, HSG B
10,274	96	Weighted Average
500		4.87% Pervious Area
9,774		95.13% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry, NYSDEC MIN Tc TIME

Subcatchment 2: ROOF DRAINS

Hydrograph



Elk Larchmont Drainage

Type III 24-hr 50-year storm Rainfall=7.59"

Prepared by {enter your company name here}

Printed 7/24/2020

HydroCAD® 10.00-24 s/n 02226 © 2018 HydroCAD Software Solutions LLC

Summary for Pond 3: (4) Drywells

Inflow Area = 10,274 sf, 95.13% Impervious, Inflow Depth = 7.11" for 50-year storm event
 Inflow = 1.74 cfs @ 12.08 hrs, Volume= 6,089 cf
 Outflow = 1.67 cfs @ 12.13 hrs, Volume= 6,089 cf, Atten= 4%, Lag= 3.0 min
 Discarded = 0.10 cfs @ 12.13 hrs, Volume= 4,961 cf
 Primary = 1.57 cfs @ 12.13 hrs, Volume= 1,128 cf

Routing by Dyn-Stor-Ind method, Time Span= 0.00-360.00 hrs, dt= 0.01 hrs
 Peak Elev= 51.75' @ 12.13 hrs Surf.Area= 519 sf Storage= 1,517 cf
 Flood Elev= 52.00' Surf.Area= 519 sf Storage= 1,517 cf

Plug-Flow detention time= 101.5 min calculated for 6,089 cf (100% of inflow)
 Center-of-Mass det. time= 101.5 min (854.9 - 753.4)

Volume	Invert	Avail.Storage	Storage Description
#1	46.00'	804 cf	8.00'D x 4.00'H Concrete Drywells x 4 Inside #2
#2	45.00'	690 cf	11.00'W x 46.00'L x 5.00'H Gravel Bed 2,530 cf Overall - 804 cf Embedded = 1,726 cf x 40.0% Voids
#3	50.00'	23 cf	2.00'D x 1.80'H Risers to Grade x 4
		1,517 cf	Total Available Storage

Device	Routing	Invert	Outlet Devices
#1	Discarded	45.00'	8.000 in/hr Exfiltration over Horizontal area Phase-In= 0.10'
#2	Primary	51.50'	4.0' long x 0.5' breadth Broad-Crested Rectangular Weir Head (feet) 0.20 0.40 0.60 0.80 1.00 Coef. (English) 2.80 2.92 3.08 3.30 3.32

Discarded OutFlow Max=0.10 cfs @ 12.13 hrs HW=51.75' (Free Discharge)
 ↑1=Exfiltration (Exfiltration Controls 0.10 cfs)

Primary OutFlow Max=1.38 cfs @ 12.13 hrs HW=51.75' TW=0.00' (Dynamic Tailwater)
 ↑2=Broad-Crested Rectangular Weir (Weir Controls 1.38 cfs @ 1.40 fps)

Elk Larchmont Drainage

Prepared by {enter your company name here}


HydroCAD® 10.00-24 s/n 02226 © 2018 HydroCAD Software Solutions LLC

Type III 24-hr 50-year storm Rainfall=7.59"

Printed 7/24/2020

Pond 3: (4) Drywells

Hydrograph



Elk Larchmont Drainage

Type III 24-hr 50-year storm Rainfall=7.59"

Prepared by {enter your company name here}

Printed 7/24/2020

HydroCAD® 10.00-24 s/n 02226 © 2018 HydroCAD Software Solutions LLC

Summary for Subcatchment 4: SURFACE RUNOFF

Runoff = 0.12 cfs @ 12.08 hrs, Volume= 445 cf, Depth= 7.35"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-360.00 hrs, dt= 0.01 hrs
Type III 24-hr 50-year storm Rainfall=7.59"

Area (sf)	CN	Description
726	98	Paved parking, HSG C
726		100.00% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry, NYSDEC MIN Tc TIME

Subcatchment 4: SURFACE RUNOFF

Hydrograph



Elk Larchmont Drainage

Type III 24-hr 50-year storm Rainfall=7.59"

Prepared by {enter your company name here}

Printed 7/24/2020

HydroCAD® 10.00-24 s/n 02226 © 2018 HydroCAD Software Solutions LLC


Summary for Link 5: DESIGN LINE

Inflow Area = 11,000 sf, 95.45% Impervious, Inflow Depth = 1.72" for 50-year storm event
Inflow = 1.67 cfs @ 12.13 hrs, Volume= 1,573 cf
Primary = 1.67 cfs @ 12.13 hrs, Volume= 1,573 cf, Atten= 0%, Lag= 0.0 min

Primary outflow = Inflow, Time Span= 0.00-360.00 hrs, dt= 0.01 hrs

Link 5: DESIGN LINE

Hydrograph





Appendix B:
Redevelopment Water Quality Calculations

**Elk Chatsworht LP – 108 Chatsworth Ave, Village of Larchmont
REDEVELOPMENT WATER QUALITY CALCULATIONS
Prepared By: Bibbo Associates, L.L.P.
Dated: March 11, 2019
Revised: April 30, 2020**

The water quality requirements have been determined using “New York State Stormwater Management Design Manual - Chapter 9 – Section 9.2.1B-II

Sizing Criteria

Section 9.2.1B-II of the Design Manual states, “The plan proposes that a minimum of 25 % of the water quality volume (WQv) from the disturbed, impervious area is captured and treated by the implementation of standard SMP or reduced by application of green infrastructure techniques.”

For the proposed site:

Area of existing impervious surfaces = 11,000 SF

Existing impervious areas to be treated by standard SMP = 10,274 SF

% of existing impervious treated by standard SMP = $(10,274/11,000)*100 = 93.4\%$

% Runoff Reduction (500 SF Green Roof) = 4.9% of rooftop area

Conclusion


The proposed the redevelopment project treats 93.4% of the exiting impervious surfaces which is greater than the required 25% treatment.



Appendix C:
Map of Historic Places in
Vicinity of the Project

HISTORIC PLACES IN VICINITY OF THE PROJECT

HOME SUBMIT **SEARCH** COMMUNICATE



Map navigation controls including zoom in (+), zoom out (-), and three empty square buttons. A toolbar with icons for home, search, and other functions is also visible.




Appendix D:
NRCS Soil Map

Soil Map—Westchester County, New York




Soil Map may not be valid at this scale.





MAP LEGEND

Area of Interest (AOI)

 Area of Interest (AOI)

Soils

 Soil Map Unit Polygons

 Soil Map Unit Lines

 Soil Map Unit Points

Special Point Features



Blowout



Borrow Pit



Clay Spot



Closed Depression



Gravel Pit



Gravelly Spot



Landfill



Lava Flow



Marsh or swamp



Mine or Quarry



Miscellaneous Water



Perennial Water



Rock Outcrop



Saline Spot



Sandy Spot



Severely Eroded Spot



Sinkhole



Slide or Slip



Sodic Spot



Spoil Area



Stony Spot



Very Stony Spot



Wet Spot



Other



Special Line Features

Water Features



Streams and Canals

Transportation



Rails



Interstate Highways



US Routes



Major Roads



Local Roads

Background



Aerial Photography

MAP INFORMATION

The soil surveys that comprise your AOI were mapped at 1:12,000.

Warning: Soil Map may not be valid at this scale.

Enlargement of maps beyond the scale of mapping can cause misunderstanding of the detail of mapping and accuracy of soil line placement. The maps do not show the small areas of contrasting soils that could have been shown at a more detailed scale.

Please rely on the bar scale on each map sheet for map measurements.

Source of Map: Natural Resources Conservation Service
Web Soil Survey URL:
Coordinate System: Web Mercator (EPSG:3857)

Maps from the Web Soil Survey are based on the Web Mercator projection, which preserves direction and shape but distorts distance and area. A projection that preserves area, such as the Albers equal-area conic projection, should be used if more accurate calculations of distance or area are required.

This product is generated from the USDA-NRCS certified data as of the version date(s) listed below.

Soil Survey Area: Westchester County, New York
Survey Area Data: Version 14, Sep 3, 2018

Soil map units are labeled (as space allows) for map scales 1:50,000 or larger.

Date(s) aerial images were photographed: Jul 21, 2014—Aug 27, 2014

The orthophoto or other base map on which the soil lines were compiled and digitized probably differs from the background imagery displayed on these maps. As a result, some minor shifting of map unit boundaries may be evident.

Map Unit Legend

Map Unit Symbol	Map Unit Name	Acres in AOI	Percent of AOI
Uf	Urban land	1.6	100.0%
Totals for Area of Interest		1.6	100.0%



Appendix E:
Contractor Certification Document



CONTRACTOR'S CERTIFICATION

PROJECT NAME: ELK CHATSWORTH LP
PROJECT ADDRESS: 108-114 CHATSWORTH AVENUE, LARCHMONT, NY

"I certify under penalty of law that I understand and agree to comply with the terms and conditions of the Storm Water Pollution Prevention Plan, and agree to implement any corrective actions identified by the qualified inspector during a site inspection. I also understand it is unlawful for any person to cause or contribute to a violation of water quality standards."

Name: _____

Business Name: _____

Address: _____

Phone: _____



Trained Contractor Signature

Date



Figure 1:
Watershed Boundary Map


CHATSWORTH AVENUE




PRE-DEVELOPMENT MEADOW WATERSHED
SCALE: 1" = 10'

STORMWATER SOIL INFILTRATION RATES	
TEST PIT SW INFILTRATION RATE (INCHES PER HOUR)	8 IN/HR
TEST PIT TPA INFILTRATION RATE (INCHES PER HOUR)	11/2"

STORMWATER SOIL SHEET TEST RESULTS	
TEST PIT DESCRIPTION	FILL TO EXISTING GROUND
TEST PIT TPA DESCRIPTION	ROCK
TEST PIT TPA DESCRIPTION	WATER
TEST PIT TPA DESCRIPTION	10/2"



CHATSWORTH AVENUE



POST-DEVELOPMENT WATERSHED
SCALE: 1" = 10'

PRE-DEVELOPMENT VS. POST-DEVELOPMENT RINOFF VOLUME ANALYSIS			
	PRE-DEVELOPMENT RINOFF VOLUME (CB)	POST-DEVELOPMENT RINOFF VOLUME (CB)	RINOFF VOLUME % CHANGE
90% STORM EVENT	77	90	-14.4 %
1 YEAR STORM EVENT	504	155	-73.9 %
10 YEAR STORM EVENT	2,293	445	-80.6 %
25 YEAR STORM EVENT	2,956	906	-69.4 %

REVISION	DATE	DESCRIPTION
1-18-18	REVISED BASEMENT PLAN	DWING
2-19-18	VILLAGE COMMENTS	DRYING
3-19-18	VILLAGE COMMENTS	DRYING
4-19-18	VILLAGE COMMENTS	DRYING
5-19-18	VILLAGE COMMENTS	DRYING

DATE	DESCRIPTION	DATE	DESCRIPTION
4-30-20	VILLAGE SUBMISSION		
7-24-20	VILLAGE COMMENTS		

WATERSHED BOUNDARY MAP
EIK CHATSWORTH LP
 106-114 CHATSWORTH AVENUE
 TOWN OF LARCHMONT, WESTCHESTER COUNTY, NY

BIRRO ASSOCIATES, LLP
 100 WEST 17TH STREET, 10TH FLOOR
 NEW YORK, NY 10011
 TEL: 914 277 5895

DATE: 3-15-19
 SCALE: 1" = 10'
 FILE: 4H
 DSGN: NGTA
 CHK: NGTA
 DRN. BY: NG

SHEET NO. FIGURE 1
 DWG NO. **WM**